

# SIEMENS TPS3 SURGE PROTECTIVE DEVICE INSPECTION SHEET

Project Name: \_\_\_\_\_

Date: \_\_\_\_\_

Location: \_\_\_\_\_

Time: \_\_\_\_\_

Inspector: \_\_\_\_\_

Company: \_\_\_\_\_

**CAUTION BEFORE ENERGIZING SIEMENS SURGE PROTECTORS INSPECT FOR  
POSSIBLE BONDING AND GROUNDING HAZARD  
Failure to follow these instructions can result in TVSS/SPD damage**

1. Before the SPD is installed, verify the neutral conductor in the service entrance equipment is **bonded** to ground in accordance with the National Electrical Code® (NEC).
2. Verify the neutral terminals (X0) on the secondary side of all distribution transformers are grounded to the system ground in accordance with the NEC and all applicable codes.

**See Operations and Maintenance Manual for further instructions.**

Installing the SPD on a distribution system without NEC® compliant N-G bonding, or on any ungrounded distribution system, can result in SPD damage. Proper N-G bonds establish the distribution system's reference to ground. Without reference to ground, L-G voltages can rise, while L-N voltages remain normal. Suppression elements inside the SPD will attempt to control the overvoltage. This is a steady-state condition, not a transient condition, and may damage the SPD. This SPD includes thermal cutout protection. The activation of any thermal cutout signifies a sustained overvoltage condition in excess of 115% of nominal operating voltages, i.e., a distribution system problem. Operation of thermal cutouts can be verified at the factory and is not a defect in workmanship or material.

**Energize SPD ONLY AFTER system is energized, inspected and stabilized whenever possible.**

Test Readings																		
SIEMENS Model #	Manufactured Date	Panel Designation	Indicator Lights Status G – Green N – No Light						Phase to Neutral Voltage Measurement			Phase to Ground Voltage Measurement			Phase to Phase Voltage Measurement			Neutral to GND Voltage Measurement
			Phase A		Phase B		Phase C		A-N	B-N	C-N	A-G	B-G	C-G	A-B	B-C	C-A	N-G
			G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>										
			G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>										
			G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>										
			G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>										
			G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>										
			G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>										
			G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>										
			G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>	G <input type="checkbox"/>	N <input type="checkbox"/>										

Is red service light flashing? Yes  No . If yes, indicate panel designations \_\_\_\_\_

Notes \_\_\_\_\_